NO.NC/QC/YD/2020-21/W2-LD

Date: 28-10-2020

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Construction of Lead of Drain to SWD in Ward No.02 of yelahanaka Sub Division

Item	Description of work	Unit	Qty
1	KSRB 2-2 : Earthwork excavation by manual means in Ordinary Soil for foundation of buildings, water supply and sanitary lines and electrical	Cum	297.92
2	KSRB 4-1.3 : Providing and laying in position plain cement concrete of Mix 1:4:8 with OPC @ 180kgs, with 40mm and down size graded granite metal	Cum	47.25
3	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size	Cum	100.83
4	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work TMT bars Fe500 including straightening, cutting, bending, hooking, placing in position,	Tonne	5.05
5	Supplying and fixing precast reinforced concrete slab 10cm thick including cost of reinforcement as per design and drawing material cost, transportation	Sqm	258.75
6	Supplying precas slab 250mm thick including cost of all labour, curing, transportation, loading, unloading etc., complete as per the direction of	Sqm	32.75

AE-2

A.E.E

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards

For Newzen Consultants Bangalore

NEWZEN CONSULTANT * Bangalore *

AE-02

NO.NC/QC/YD/2020-21/W2-LD

Date: 28-10-2020

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Subject: Regarding Quality Report for the below mentioned work.

Name of Work: Construction of Lead of Drain to SWD in Ward No.02 of yelahanaka Sub Division

Item No	Description of work	Unit	Qty	No of Samples Tested	Frequency	Results Standards
1	KSRB 4-1.3 : Providing and laying in position plain cement concrete of Mix 1:4:8 with OPC @ 180kgs, with 40mm and down size graded	Cum	47.25	1	Per 100 cum	Meets Morth V Revision Standards
2	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs.	Cum	100.83	6	Per 50 cum	Meets Morth V Revision Standards
3	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work TMT bars Fe500 including straightening, cutting, bending, hooking, placing in position,	Tn	5.05	2	Per each dia	Meets Morth V Revision Standards

AE-2

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill. The all the samples satisfies the standards requirements as per MORTH V Revision 2013.

A.E.E

Thanking you,

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANT Bangalore

AE-02